Monthly Report for

12-Bit High Dynamic Range ADC

Reporting Period: 15 December 1999 to 15 January 2000

NRL Contract No. N00014-97-C-2033

TRW Sales No. 67219

Prepared for:

Gregory M. Nichols

Naval Research Lab

Code: 5725

4555 Overlook Ave., S.W.

Washington, D.C. 20375-5320

Submitted by:

Bert K. Oyama

TRW Space & Electronics Group

Electronics & Technology Division

One Space Park

Redondo Beach, CA 90728

DISTRIBUTION STATEMENT A Approved for Public Belease

Approved for Public Release Distribution Unlimited



1.0 Technical Progress

During this reporting period, assembly of engineering prototype MCMs was completed and MCM debugging performed.

Figure 1 shows a photograph of a completely assembled MCM. Figure 2 is a corresponding block diagram which illustrates the electrical contents of the 2" x 1.5" ceramic module. Significant effort was required to completely debug the ADC and calibration circuitry. The primary problem turned out to be improper voltage biasing of the Cal DAC and EEPROM die. This was rectified by inserting a ceramic spacer under each of these die and bonding to the proper voltage (in the case of the CAL DACs), or left floating (in the case of the EEPROM). Other minor problems encountered included MCM test fixture solder shorts and non-optimal FPGA die programming procedures. Fully functional ADC MCMs have been achieved, and performance characterization of engineering prototypes is in progress.

20000207 024






Figure 1. Photo of Assembled ADC MCM (2" x 1.5")






Figure 2. Block Diagram of ADC MCM (9 active + 40 passive components).

2. Plans for Next Reporting Period

During the next reporting period, performance characterization of engineering prototype MCMs will be completed, and assembly and test of the deliverable MCMs initiated.

3. Financial Status

Table 1 shows the forecasted versus actual expenditures for the Phase 2 program. At month-end November, 1999 the cumulative actuals were \$589.2K versus a forecast of \$657.0K (an underrun of \$68K). This underrun reflects the MCM schedule slip which has delayed the MCM test activities.



Table 1. Phase 2 Expenditures Forecast

Month	Monthly Total (\$K)	Cumulative Total (\$K)	Cumulative Actuals (\$K)	Delta (Forecast - Actuals)
Mar-99	65.0	65.0	56.9	8.1
Apr-99	109.4	174.4	133.0	41.4
May-99	100.8	275.2	191.2	84.0
Jun-99	107.5	382.7	275.1	107.6
Jul-99	45.9	428.6	356.1	72.5
Aug-99	32.1	460.7	401.5	59.2
Sep-99	79.6	540.3	425.6	114.7
Oct-99	74.6	614.9	505.7	109.2
Nov-99	27.0	641.9	545.2	96.7
Dec-99	15.1	657.0	589,2	67.8




Figure 4. Development Schedule for Phase 2 Activities.